

EXHIBIT D - PRELIMINARY PROJECT SCHEDULE



DINKINS CONSTRUCTION
CITY OF OCALA FIRE STATION #8
PROJECT DELIVERY SCHEDULE - 3-3-2025



